



Wood County

WISCONSIN

OFFICE OF
HIGHWAY COMMISSION

Roland Hawk
COMMISSIONER

2026 CONSTRUCTION PROJECT UPDATES

AUGUST 27, 2026

Project	Update
CTH F (17 th Ave-CTH HH)	• New surface placed between 17th Ave – Haas Building Supply • Road remains closed to thru traffic until roundabout is completed • Detour has been posted
CTH F/CTH HH intersection	• Intersection will remain closed during construction • Contractor placing concrete curb & gutter/pavement • Anticipated completion in early October
CTH AA	• Bridge completed • Roadway work began August 24 • Anticipated completion late October • Road remains closed, no detour posted
CTH U	• Work began 6/22/2026 • Phase I - Underground water, sewer, storm sewer between S Biron Dr – Fox St expected to be completed mid-September. • Phase II – roadway widening between Fox St – Jinsky Farm • Phase III – roadway work between Jinsky Farm – Huffman Road • Road remains closed to through traffic
STH 73/80/CTH A	See DOT 511 construction site for updates on this WISDOT project https://projects.511wi.gov/wis73roundabout/