



Wood County

WISCONSIN

OFFICE OF
HIGHWAY COMMISSION

Roland Hawk
COMMISSIONER

2024 CONSTRUCTION PROJECT UPDATES

JUNE 19, 2024

Project	Update
CTH P & CTH K Intersection	<ul style="list-style-type: none">• Earth work is complete• New concrete pavement is being poured• Railroad Crossing work to begin week of July 1• Top soil and seeding will be completed after concrete pavement is complete
CTH Z	<ul style="list-style-type: none">• Bridge repairs have been completed.• Milling in areas that require it has begun and is expected to be complete 6/19/24.• Cold in place is scheduled to start on 6/19/2024• Intersection with Rangeline road near the airport reconstruction to begin
CTH U	<ul style="list-style-type: none">• Existing pavement has been pulverized• Milling in areas that required it has been completed• Compaction and shaping of the pulverized areas are in progress.• Paving to begin as soon as 6/20/2024
CTH S	<ul style="list-style-type: none">• Reconstruction is tentatively scheduled to start on July 22, 2024