

Wood County WISCONSIN

Roland Hawk COMMISSIONER

2024 CONSTRUCTION PROJECT UPDATES JULY 11, 2024

Project	Update
CTH P & CTH K Intersection	 Earth work is complete New concrete pavement is complete Railroad Crossing work is complete Top soil and seeding will be completed after asphalt pavement is complete Fine grading to begin week of 7/15 Asphalt paving to begin week of 7/15
CTH Z (STH 13 – STH 73)	 Bridge repairs have been completed. Cold in place is complete Intersection with Rangeline road near the airport reconstruction is complete Paving to begin in the coming weeks
CTH U (Whitrock – CTH W)	 Project is complete and road is open to traffic
CTH S (CTH C – Portage County Line)	Reconstruction is tentatively scheduled to start on July 22, 2024